

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
1	1. Request for Qualification	1. Request for Qualification	Point (i) - This is an invitation from Unique Identification Authority of India ("UIDAI") for submission of Request for Qualification (RFQ) response for selection of Data Center Development Agency (DCDA) to Design, Implement and O&M of Captive Data Center Physical Infrastructure in both Delhi/NCR and Bangalore Region for the Central ID Data Repository (CIDR). UIDAI shall appoint only one agency for both the Data Centers.	Please clarify- 1) Is UID looking for Hosting space both at Bangalore and NCR 21000 sq ft each? 2) Is UID looking for O&M of captive space both at Bangalore and NCR?	Clause is self explanatory (Refer Clause no - 3 "Project Overview" & Clause no - 4 "Scope of Work" of RFQ Document.	
2				Consortium may please be allowed	Consortium is not allowed. However, sub-contracting is allowed.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
3		1.1 - Schedule for Invitation to RFQ	Sr No 3 - Latest time and date for submission of RFQ Response	We request UIDAI to please extend the Date of Submission by Two Weeks from the date of receipt of Pre-bid queries	The Latest Time and date for submission of RFQ Response stands extended to 1500 Hrs of 24th October, 2011.	
4	3. Project Overview	3. Project Overview	Paragraph 2 - UIDAI has sought professional services of M/s Engineers India Limited (A Govt. of India Enterprise) to provide the Building civil construction services for the UIDAI Data Centre Project.	Please confirm whether the building will be newly constructed or will any old building be renovated, since this will have an impact on the load bearing capacity of the floor	Building will be newly constructed.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
5			<p>Paragraph 3 - While the building design work is in progress, the prospective DCDA is required to closely work with EIL and its contractors/ agencies towards Data Centre design. Once the building construction is in the final stage, the DCDA would have to undertake the development of Data Centre till it's commissioning in compliance with the quality, schedules and timelines.</p>	<p>What is Scope of EIL for the Civil Part in DC Building Design</p>	<p>Engineers India Limited is appointed for Data Center Building construction work. Indicative Scope of Work for EIL is as follows: a) Construction of UIDAI's proposed Green Data Centre building complex b) Project Management of building/civil construction and data center development work c) External development (landscaping, secured perimeter, roads, drainage, water harvesting, Effluent treatment plants, etc.)</p>	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
6			<p>Paragraph 3 - While the building design work is in progress, the prospective DCDA is required to closely work with EIL and its contractors/ agencies towards Data Centre design. Once the building construction is in the final stage, the DCDA would have to undertake the development of Data Centre till it's commissioning in compliance with the quality, schedules and timelines.</p>	<p>The terms related to quality, schedules and timelines are not final yet and therefore request clarity on the same. Our understanding is that compliance sought in this section shall be on the mutually agreed terms related to quality, schedules and timelines at the time of RFP discussion.</p> <p>In view of the RFP terms not yet known, it is requested that these be finalized as per mutually agreed positions</p>	<p>This will be done in mutual consultation with the shortlisted Bidders post qualification.</p>	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
7			<p>Paragraph 4 - DCDA shall perform the site preparation, procurement, installation, maintenance and operation of the Data Centre on a Design, Build & Operate basis for a minimal contractual period of five years after certification and final acceptance.</p>	<p>We assume that the terms of the site preparation, procurement, installations, maintenance, and operations shall be mentioned in the RFP document and shall be discussed and agreed at the time of RFP discussion. Request clarity.</p> <p>In view of the RFP terms not yet known, it is requested that these be finalized as per mutually agreed positions</p>	<p>This will be done in mutual consultation with the shortlisted Bidders post qualification.</p>	
8			<p>Paragraph 5 - DCDA is expected to technically size the Data Centre requirements, recommend the right equipment for installation as per its proposed design of the Data Centre, install, commission and maintain the Data</p>	<p>Request clarity on the phrase ‘to the satisfaction of UIDAI’. We assume that this means as per the negotiated contract. In view of the RFP terms not yet known, it is requested that these be finalized as per mutually agreed positions</p>	<p>This will be as per SLAs that would be detailed in the RFP.</p>	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
			Centre to the satisfaction of UIDAI.			
9		3.1 Data Centre Transition Plan	Point (ii) - Also UIDAI is planning to have additional DC collocated hosting space at Delhi/NCR Region and Bangalore Region in calendar year 2012 (Q1)	UIDAI has to clarify whether the winner of Data Centre Development Agency for UIDAI's Captive Data Centre Physical Infrastructure Ref. No.A-11016/08/2011-Tech is also eligible for additional DC collocated hosting space at Delhi/NCR and Bangalore Region in calendar year 2012 (Q1)	Yes	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
10			<p>Point (iii) - As a part of this RFQ, UIDAI will build its own Captive Data Centre in Delhi/NCR and Bangalore Region which is expected to be operational by calendar year 2014(Q1). Captive Data Centre will be designed, implemented and operated by Data Center Development Agency (DCDA) in both Delhi/NCR and Bangalore region.</p>	<p>Please clarify-</p> <p>a) As per our understanding, as part of current requirement Data Centre "DCDA" will do O&M of proposed Data centre for 5 calendar years from 2012 to 2016.</p> <p>b) Please share the number of resources required for O& M with skill-sets details as well</p>	<p>a) Clause is Self explanatory. Refer Clause 4.2 "Estimated Project Plan" and Clause 3.1(iii) "Data Center Transition Plan" in the RFQ</p> <p>b) Will be discussed with the shortlisted bidder post qualification.</p>	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
11			Point (v) - Migration, transition and operations of IT infrastructure will be performed by Managed Service Provider (MSP)	a. Will the service of DCDA be availed during Migration, transition and operations of IT infrastructure? b. Shall appreciate if UIDAI can share details on the appointed MSP. In case, MSP is not appointed please let us know if there will be a separate opportunity/RFP to select & appoint MSP	a)DCDA shall facilitate the Migration activity b) UIDAI is in the process of appointing an MSP	
12	4. Scope of Work	4. Scope of Work		As per the overview provided by UIDAI of the scope of work, we see that the selected vendor will have to work with many other organizations (Like MSP and Engineers India Limited) to meet its timelines of delivery. Please clarify that Vendor will not be responsible and accordingly not penalized for any delay in delivery for reasons attributable to these organizations.	A Project Plan will be prepared in discussion with the shortlisted bidders and all organizations will be expected to adhere to the project timelines	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
13			Point (ii) - Deployment of energy efficient physical infrastructure solutions and systems to build minimum Tier-III, green data center and achieve the optimized targeted PUE.	Kindly let us know what is the targeted/desired PUE?	Will be discussed with the shortlisted bidder post qualification.	
14			Point (iv) - Onsite support for data centre infrastructure operations on 24*7*365 basis by qualified engineers/ personnel for a period of five years to ensure at least 99.982% uptime on a monthly basis.	As per Tier III level up time of 99.982% is calculated annually (Uptime Institute), requesting you to please amend accordingly	Clause remains unchanged and this will be provisioned in mutual consultation with the shortlisted Bidders post qualification.	
15		4.1 Work / Sub Work Package	Sr No 1 (b) - HT Transformer	Please let us know whether the power to the infrastructure is from a single or dual source?	Will be discussed with the shortlisted bidder post qualification.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
16		4.2 Estimated Project Plan		The respondent request clarity on the below point: As per the project life cycle, the design phase is for 4 months, after which Implementation phase starts (duration 8 months), but as per the table, the duration of the implementation phase extends to "T+29 Months". Please clarify.	The indicative Project Plan is provided in the RFQ (Refer Clause 4.2 - Estimated Project Plan) and the timelines of Data Center floor readiness by Building construction company is being considered for the implementation phase timeline queried for.	
17			Sr No 1 (c) - Tier-3 Certification for Design	Please let us know if it is the DCDA's responsibility to ensure & arrange this certification for UIDAI or UIDAI will arrange this certification itself?	It is in the scope of DCDA.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
18	5. Details of Tender	5.3 - Pre-qualification Criteria	Clause 5.3.1 (2) - The Bidder should be in business for a minimum duration of three years with a minimum annual turnover of Rs.800 Crore in each of the last three financial years ending 31/03/2011.	We request you to kindly modify the clause as: "The Bidder should be in business for a minimum duration of three years with a minimum annual turnover of Rs.600 Crore in each of the last three financial years ending 31/03/2011"	Clause remains unchanged	
19				Organizations in business for a minimum duration of three years with a minimum average turnover of Rs.200 Crore in the last three financial years ending 31/03/2011 should be allowed to participate.	Clause remains unchanged	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
20				As we are 100Cr company and very keen to participate can we have an turnover exception if have an consortium with a government undertaking company and bid jointly which put together will not be more than 200 Cr in turnover.	Clause remains unchanged	
21			Clause 5.3.1 (3) - The Bidder should have experience of undertaking Turnkey Solutions for Data Center Physical Infrastructure Services, as defined in clause 5.3.1.	Can a project where NOC is a part of the project can be shown as a proof for the eligibility requirement	NOC (Network Operations Centre) will not be considered	
22			Clause 5.3.1 (3) - The Bidder should have experience of undertaking Turnkey Solutions for Data Center Physical Infrastructure Services, as defined in clause 5.3.1.	We have been working in India as Data Centre Service provider having around 11 Data Centers in India and has been managing and undertaking Turnkey Solutions for our own Data Centre Physical Infrastructure Services as defined in clause 5.3.1. Would seek clarifications from UIDAI that our experience as a DCSP in India would qualify	Bidders' experience in design, implementation and Operation & Maintenance of In-House Data Center physical infrastructure services (as defined in clause 5.3.1) shall be accepted only if bidder builds its own Data Center for providing co-location services to its customers and not for its own captive use. The bidder should provide a Letter of Undertaking that the bidder has experience of Undertaking turnkey solutions for Data Center Physical Infrastructure services for their customers. The same should be certified by the MD/ CEO of the bidder.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
				against this clause.		

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
23				We have signed NDA with respective customers which impose reservations on sharing such information. We can provide data of such projects as per attached format and UIDAI can take reference from these customers.	Refer clarifications provided in S.No: 32 and S.No: 40.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
24				<p>a. In-house Data Center Infrastructure creation for Customers Co-location area can be considered as Built Experience. As our Data Centers are designed and built by In-house Team.b. If above is Yes then PO copy/contract to Vendors be acceptable.c. If no then 3rd Party Built Data center by our team Copy of work Order/Contract shall be an issue by violating NDA Norms as well as security reasons. Therefore our suggest to suitably modify the process by providing documentary evidence of undertaking turnkey solutions or Certificate from Customer/CA for data center physical Infrastructure should be accepted.</p>	<p>Refer clarifications provided for S No: 22, S No: 32 and S No: 40.</p>	
25			<p>Clause 5.3.1 (5) - The Bidder should have technical strength of 500 permanent employees on-</p>	<p>Minimum 15 employees with PMP/Prince, CDCP/CDCS, ISO 27001/ITIL certifications to be relaxed to 10 employees.</p>	<p>Clause remains unchanged</p>	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
26			rolls, including 15 employees who are certified for PMP/ Prince2, CDCP/ CDCS, ISO 27001/ITIL; with numbers in each category. Docu	a. Can the eligibility of certified manpower be met by the consortium partner? b. Alternately, the manpower with telecom/IT project implementation experience may be considered	a. Refer Clarification provided for S.No: 2 b. Clause is self explanatory	
27			Certification from MD/CEO for the people on roll (excluding contractors/ outsourced/ daily wage staff)• Copy of Certificates in respect of 15 employees	Please clarify if you want to have each category of certification copies as mentioned or any of the pair will do. Like PMP or Prince2, CDCP or CDCS, ISO27001 or ITIL.	Minimum 15 employees are required who are certified for: a. Either PMP or Prince2 b. Either CDCP or CDCS c. Either ISO27001 or ITIL. Sum of categories a,b & c should be minimum 15 no's with numbers in each category.	
28				Please confirm that UIDAI requires 15 or more employees having these certifications all together in all the asked criteria.	Refer Clarification provided for S No: 27.	
29				Respondent request that certification should be acceptable if signed by authorized signatory.	Clause remains unchanged	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
30				Bidders having technical strength of 100 permanent employees on-rolls, including 15 employees who are certified for ISO 27001/ITIL should be allowed to participate	Clause remains unchanged	
31				Please clarify whether the requirement is of 15 employees having certifications in mentioned categories with at least 1 in each category?	Refer Clarification provided for S No: 27.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
32			<p>Clause 5.3.1 (6) - The Bidder should have implemented at least two Data Center projects, each of 5,000 sq. feet or above (White space i.e. Space for IT Racks, Power Distribution Units, Computer Room Precision Air-Conditioner) involving Design & Turnkey Implementation of Data Centre Physical Infrastructure Services for their customers during the last three financial years ending 31/03/2011</p>	<p>The purpose is to validate the strength of the company in terms of designing & implementing physical infra for DC Projects. In the recent Tenders of DIT like State Data Centers (SDC's) & also State Wide Area Network Tenders (SWAN's); IDC experience is allowed wherein experience for bidders who have built their own Data Centers for commercial purposes is considered. We would also request UIDAI to consider Internet Data Centre (IDC) experience of those bidders who have built Data Centers for commercial use.</p>	<p>In case the bidder builds the data center for its customers, the bidder should provide a copy of customer work order/ contract/ Purchase order demonstrating that the bidder has implemented Data Center Physical Infrastructure Services. If the bidder is unable to provide customer work order/ contract/ Purchase order then a Copy of the Customer PO withholding the name of Project and name of the Customer can be provided instead and the same should be certified by the bidder's MD/CEO. The bidder should also provide details of the referenced customer and project as per the format attached in Annexure - IV which should be certified by bidder's MD/ CEO. A copy of the Customer acceptance report/ work completion certificate issued by the customer would be required.</p> <p>b) In case the bidder builds its own Data Center for providing colocation services to its customers, the bidder should provide vendor work order/ contract/ Purchase order demonstrating that the bidder has implemented Data Center Physical Infrastructure services which should be certified by MD/CEO of the bidder. The bidder should also provide details of the referenced data center colocation facility project as per the format attached in Annexure - IV which should be certified by bidder's MD/ CEO. A copy of completion certificate of Data Center facility certified by bidder's MD/CEO would be required.</p> <p>Note: Due Diligence may be conducted by UIDAI, if required.</p>	<p>Refer Annexure IV.</p>

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
33				Request you to relax the condition to 1 DC above 5000 Sq.ft of white area and 2 DCs above 4000 Sq.ft white area.	Clause remains unchanged	
34				Experience of setting up of in-house data center meant for commercial purpose may also be considered. Alternately, For meeting the requirements as per the evaluation matrix, the experience of consortium may be allowed.	Refer Clarification provided for S No: 32.	
35				We sort to clarify that we have implemented more than Two (2) Data Centers each comprising of more than 5,000 Sq Feet of white space for our commercial use involving Design & Turnkey Implementation of Data Centre Physical Infrastructure Services. We need to get the clarification, whether we can show those data centers against this clause, if not, we request you to allow us to show these Data	Refer Clarification provided for S No: 32.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
				Centers against this clause.		
36				We have nine internal Data Centers, each more than 5000 sq ft ,which are used for commercial purposes. We have 500 external customers hosted in these Data Centers. We request you to consider these internal Data Centers towards eligibility, against this clause.	Refer Clarification provided for S No: 32.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
37				<p>a. In-house Data Center Infrastructure creation for Co-location area can be considered as Built Experience. As our Data Centers are designed and built by In-house Team.</p> <p>b. If above is Yes then PO copy/contract of Vendors be acceptable.</p> <p>c. If no then 3rd Party Built Data center by our team Copy of work Order/Contract shall be an issue by violating NDA Norms as well as security reasons. Therefore we suggest to suitably modify the process by providing documentary evidence of undertaking turnkey solutions for data center physical Infrastructure.</p>	Refer Clarification provided for S No: 32.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
38				Organizations having implemented at least one Data Center projects, each of 1,000 sq. feet or above (White space i.e. Space for IT Racks, Power Distribution Units, Computer Room Precision Air-Conditioner) involving Design & Turnkey Implementation of Data Centre Physical Infrastructure Services for their customers during the last three financial years ending 31/03/2011 should be allowed	Clause remains unchanged	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
39				We have implemented around 11 Data Centers in India with total area more than 5 K Sq ft or above for each of the Data Center involving the Design and Turnkey Services. These Data Centers in India are been in turn sold to various customers namely Enterprise and Govt. in terms of Co-Lo Space and Power depending upon their individual need and requirement. Would seek a clarification from UIDAI whether this experience would qualify us against this clause. Kindly confirm.	Refer Clarification provided for S No: 32.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
40			<p>Clause 5.3.1 (7) - The Bidder should have experience of handling comprehensive on-site operations and maintenance of Data Center Physical Infrastructure Services for their customer for at least one Data Center of 5,000 sq. ft. or above (White space i.e. space for IT Racks, Power Distribution Units, Computer Room Air-Conditioner) for a continuous period of one year during the last three financial years ending 31/03/2011 and whose services have not been terminated prematurely before completion of the contract. The referenced Data Center could also be any one of</p>	<p>a. Shall in-house Data center "Designed and Implemented for our customers" maintenance be acceptable as capability. b. Can PO copy with name withheld of customer be acceptable. And be similar for SI no 3 and 6. c. Since the approved as build drawings are the Confidential and sensitive information of the customer can any alternate proof (Customer/CA certificate) be accepted. If No Can the Layout Drawing withholding the name of project and client be acceptable.</p>	<p>a) In case the bidder builds the data center for its customers, the bidder should provide a copy of customer work order/ contract/ Purchase order demonstrating that the bidder has implemented Data Center Physical Infrastructure Services. If the bidder is unable to provide customer work order/ contract/ Purchase order then a Copy of the Customer PO withholding the name of Project and name of the Customer can be provided instead and the same should be certified by the bidder's MD/CEO. The bidder should also provide details of the referenced customer and project as per the format attached in Annexure - V which should be certified by bidder's MD/ CEO. A copy of the Customer acceptance report/ work completion certificate issued by the customer would be required.</p> <p>b) In case the bidder builds its own Data Center for providing colocation services to its customers, the bidder should provide vendor work order/ contract/ Purchase order demonstrating that the bidder has implemented Data Center Physical Infrastructure services which should be certified by MD/CEO of the bidder. The bidder should also provide details of the referenced data center colocation facility project as per the format attached in Annexure - V which should be certified by bidder's MD/ CEO. A copy of completion certificate of Data Center facility certified by bidder's MD/CEO would be required.</p> <p>Note: Due Diligence may be conducted by UIDAI, if required.</p>	<p>Refer Annexure V.</p>

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
41				Again the purpose is to validate the strength of the company in terms of providing O&M of physical infra for DC Projects. We would once again request UIDAI to consider Internet Data Centre (IDC) experience of those bidders who have built & are maintaining the DC's for commercial use.	Refer Clarification provided for S No: 40.	
42				We have nine internal Data Centers, each more than 5000 sq ft, which are used for commercial purposes. We have 500 external customers hosted in these Data Centers, where we provide total FMs with on-site O&M. We request you to consider these internal Data Centers towards eligibility, against this clause.	Refer Clarification provided for S No: 40.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
43				<p>The Bidder having experience of handling comprehensive on-site operations and maintenance of Data Center Physical Infrastructure Services for their customer for at least one Data Center of 1,000 sq. ft. or above (White space i.e. space for IT Racks, Power Distribution Units, Computer Room Air-Conditioner) for a continuous period of one year during the last three financial years ending 31/03/2011 and whose services have not been terminated prematurely before completion of the contract should be allowed. The referenced Data Center could also be any one of the Data Center provided as a reference for meeting the reference criteria as in Sr.No.6.</p>	<p>Clause remains unchanged</p>	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
44				Handling Comprehensive on-site operation and maintenance of Data Center Physical Infrastructure Services”. We can share PO copy of the same but as-Build Drawing is a confidential document of a Particular customer which we can't share with any one since we have signed NDA for the same.	Refer Clarification provided for S No: 40.	
45				a. Experience of setting up of in-house data center meant for commercial purpose may also be considered. b. Alternately, For meeting the requirements as per the evaluation matrix, the experience of consortium may be allowed.	a. Refer Clarification provided for S No: 40. b. Refer Clarification provided for S No: 2	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
46				We have more than One (1) Data Centers of more than 5,000 Sq Feet of white space where we do continuous comprehensive on-site operations and maintenance of Data Center Physical Infrastructure Services from last Three (3) Financial Years for commercial use. We request you to allow us to show those Data Centers against this clause.	Refer Clarification provided for S No: 40.	
47				We have been managing the O&M of Data Centre Physical Infrastructure Services for our own 11 Domestic Data Centers in India for more than 5000 Sq ft of area. Would seek a clarification from UIDAI whether this experience would qualify us against this clause. Kindly confirm.	Refer Clarification provided for S No: 40.	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
48			Clause 5.3.1 (6) and (7) - Copy of approved As-Built DC Layout drawings with indicating details of Data Center White space	Due to Non Disclosure Agreement & Confidentiality reasons, As-Built Drawings of IDC's cannot be shared. Please clarify whether the Schematic drawings of the DC layout would be accepted?	Refer Clarification provided for S No: 32 and S No: 40.	
49		We have signed NDA with respective customers which impose reservations on sharing such information, as these become customer intellectual property. We can provide data of such projects as per attached format and UIDAI can take reference from these customers.		Refer Clarification provided for S No: 32 and S No: 40.		
50		As built drawings are the confidential property of the customer, we are facing difficulties in getting the same from end customers hence request waiver for the same		Refer Clarification provided for S No: 32 and S No: 40.		

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
51	6. Annexure	Annexure II - Declaration	<p>Point (v) - We also confirm that we have noted the contents of the including various documents forming part of it and have ensured that there is no deviation in filing our offer in response to the tender. UIDAI will have the option to disqualify us in case of any such deviations.</p>	<p>This statement is too wide and should be restricted only for RFQ. Hence we request the statement to be as below: (v) We also confirm that we have noted the contents of the including various documents forming part of this RFQ and have ensured that there is no deviation in filing our offer in response to this RFQ. UIDAI will have the option to disqualify us in case of any such deviations.</p>	<p>This should be referred as "We also confirm that we have noted the contents of the including various documents forming part of this RFQ and have ensured that there is no deviation in filing our offer in response to the RFQ. UIDAI will have the option to disqualify us in case of any such deviations." Refer the modified format for Annexure II.</p>	<p>Refer Revised Annexure II.</p>
52		Annexure II - Declaration	<p>Point (vi) - We understand that the EMD furnished by us may be forfeited: a. if we withdraw our participation from the RFQ during the period of validity of RFQ document; or b. in the case we do not participate in the subsequent Tender process after having been</p>	<p>We request UIDAI to remove the forfeit clause as we don't have complete understanding of detailed Scope of Work, Payment Terms and other Clauses such as LOL and Arbitration before release of RFP.</p>	<p>Clause remains unchanged</p>	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
			short listed			
53		Annexure III - Proforma - EMD Form	Annexure III - Proforma - EMD Form	Changes to text of EMD BG are suggested as attached	Refer Modified Annexure III : Proforma - EMD Form	Refer Revised Annexure III
54	Miscellaneous	Miscellaneous	-	According to our understanding the deliverables to this RFQ does not require any solution write up, please clarify that our understanding is correct.	Solution write up is NOT required	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
55			-	1. What is the height of Room? 2. What is the height of false floor required? 3. Where is the location of the Panel room? 4. Where is the location of the Battery room for Tier-III? 5. Is Civil layout is available? 6. Power availability details? 7. What kind of cooling required? 8. Existing cooling details? 9. Available chiller details? 10. How many racks need to plan? 11. What we should consider load/rack? 12. Is it on the ground Floor and entire 21000 sq feet is available on one floor? 13. Can we consider natural cooling? 14. What is the value expected by UIDAI for PUE? 15. Tier-III certification required?	Bidder queries S No:1 to S No:14 - Will be discussed in second stage as referred in clause 5.1 "Tender Methodology" S No:15 - Tier III Certification required for both design and implementation/ Construction	

S No	RFQ Reference Section	Relevant Clause/ Provision	Existing Clause in RFQ	Modification suggested/ Clarification Sought by Bidder	Clarifications provided by UIDAI	Remarks by UIDAI
56			-	PI clarify whether we can bid for this RFQ in consortium or not.	Refer Clarification provided for S No: 2	
Enclosures : Revised Annexure II, Revised Annexure III, Annexure IV, Annexure V.						

Revised Annexure-II: Declaration (required on respondent's company letterhead)

- (i) We confirm that we will abide by all the terms and conditions contained in the RFQ document.
- (ii) All the details mentioned above are true and correct and if UIDAI observes any misrepresentation of facts on any matter at any stage, UIDAI has the right to reject the proposal and disqualify us from the process.
- (iii) We hereby acknowledge and unconditionally accept that UIDAI can at its absolute discretion apply whatever criteria it deems appropriate, not just limiting to those criteria set out in the Request for Qualification and related documents, in short listing of Data Center Development Agency.
- (iv) We also acknowledge the information that this response of our Company for the UIDAI process of Request for Qualification is valid for a period of 180 calendar days for the short-listing purpose.
- (v) We also confirm that we have noted the contents of the including various documents forming part of this RFQ and have ensured that there is no deviation in filing our offer in response to the RFQ. UIDAI will have the option to disqualify us in case of any such deviations.
- (vi) We understand that the EMD furnished by us may be forfeited:
 - a. if we withdraw our participation from the RFQ during the period of validity of RFQ document; or
 - b. in the case we do not participate in the subsequent Tender process after having been short listed;

Place:**Date:****Seal and Signature of the Respondent**

Revised Annexure-III: Proforma – EMD Form

Whereas (hereinafter called 'the Respondent') has submitted its RFQ dated ----- for selection of Data Center Development Agency (DCDA) for the Unique Identification Authority of India ("UIDAI") (hereinafter called "the RFQ Response")
 KNOW ALL MEN by these presents that WE (Name of Bank) of -----
 ----- having our registered office at ----- (hereinafter called "the Bank") are bound unto the Unique Identification Authority of India ("UIDAI") (hereinafter called "the Client") in the sum of 25,00,000/- (Rupees Twenty Five Lakhs Only) for which payment well and truly to be made to the said Client pursuant to the conditions as mentioned below, the Bank binds itself, its successors and assigns by these presents. Sealed with the Common Seal of the said Bank this -----
 - day of ----- 2011

THE CONDITIONS of this obligation are:

1. If the Respondent, having been notified of the acceptance of its RFQ by the Client during the period of validity of RFQ
 - (a) Withdraws his participation from the RFQ during the period of validity of RFQ document (Ref No: A-11016/08/2011-Tech); or
 - (b) Fails or refuses to participate in the subsequent tender process after having been short listed in accordance of the RFQ document (Ref No: A-11016/08/2011-Tech);

We undertake to pay to the Client up to the above amount upon receipt of its first written demand, provided that in its demand the Client will note that the amount claimed by it is due to it owing to the occurrence of one or both of the two conditions, specifying the occurred condition or conditions.

Notwithstanding anything contained herein above:

1. This guarantee will remain in force up to and including 60 days after the period of the validity of the RFQ Response i.e. ----- and any demand in respect thereof should reach the Bank not later than the above date. Our liability under this bank guarantee shall not exceed Rs. _____ (Rupees _____).
2. It is a condition to our liability, for payment of the guaranteed amount or any part thereof arising under this bank guarantee, that we receive a valid written claim or demand for payment under this bank guarantee on or before ----- failing which our liability under the bank guarantee will automatically cease.

(Authorized Signatory of the Bank)

Annexure – IV**Project Design and Turnkey Implementation Details**

(Note: Use separate sheets for each of the two projects)

Sr. No.	Items Description	Bidder Response
General Information		
1	Customer Company Name / Data Center Facility (in case of Co-location DC)	
2	Customer contact person's name ,address and contact details / Name of the DC Project Manager , contact details and address of the DC facility (in case of Co-location DC)	
Project Details		
3	Project Title	
4	Start Date and Data Center Completion/ Acceptance Date (mm/ dd/ yyyy)	
5	Data Center Classification equivalent to Tier- I, Tier- II, Tier-III and Tier-IV	
6	Indicate the total White Space Area of the Data Center in Sq. Ft. (i.e Space for the IT Racks, Power Distribution Units and Computer room precision air conditioner).	
7	Describe the Scope of Work in brief (max 500 words)	
8	Name the components of Data Center Physical Infrastructure services as per Clause 5.3.1 in the RFQ document which have been designed and implemented by the bidder.	

9	<p>Please indicate the following metrics:</p> <ul style="list-style-type: none"> a) Total designed IT load (in kW) b) Number of IT Racks for which the DC space has been designed c) The designed kW/ IT rack for Data Center for racks of different density, provide density wise distribution of total number of IT racks d) Designed PUE value for the Data Center 	
---	---	--

Place:

Seal and Signature of the Respondent

Date:

Annexure – V**Comprehensive On-site Operation & Maintenance Project Details**

Sr. No.	Items Description	Bidder Response
General Information		
1	Customer Company Name / Data Center Facility (in case of Co-location DC)	
2	Customer contact person's name, address and contact details / Name of the DC Project Manager, contact details and address of the DC facility (in case of Co-location DC)	
Project Details		
3	Project Title	
4	Data Center Classification equivalent to Tier- I, Tier- II, Tier-III and Tier-IV	
5	Indicate the total White Space Area of the Data Center in Sq. Ft. (i.e Space for the IT Racks, Power Distribution Units, Computer room precision air conditioner)	
6	Describe the Scope of Work in brief (max 500 words)	
7	Name what components of Data Center Physical Infrastructure services as per Clause 5.3.1 in the RFQ document have been designed and implemented by the bidder.	
8	<p>What is the total period/ duration of on-site comprehensive operation and maintenance services and whether the same were terminated prematurely before the completion of the contract period.</p> <p>Note: Not applicable in case of Co-location DC</p>	

Sr. No.	Items Description	Bidder Response
9	<p>What is the total period/ duration of on-site comprehensive operation and maintenance services (5000 sq ft or above Data Center area in operation) and whether any customer terminated the contact prematurely before the completion of the contract period.</p> <p>Note: Applicable for Co-Location Data Center</p>	
10	<p>Please indicate the following metrics:</p> <ul style="list-style-type: none"> a) Total designed IT load (in kW) b) IT actual consumed load (in kW) c) Total Data Center Facility Power (in kW) d) Number of IT racks for which the DC space has been designed e) Designed kW/ IT rack for Data Center (for racks of different densities, provide density wise distribution of total number of IT racks) f) Designed PUE value of Data Center and the PUE achieved last year g) Actual IT Load % and actual average PUE h) Top five SLAs, targeted vs. achieved in last one year i) Uptime % for Power Availability achieved in last one year 	

Place:**Seal and Signature of the Respondent****Date:**